

Lessons Learned Database

Issue Number: 304

Original Date:

Author: Mike Leighton

Revised Date:

Project Type:	Phase: Design Development	Issue: Flow line from roof cricket was shown to the downslope side of the sump for the roof drain and overflow.	
Building Type:	Specification Section:		
Room Type:	Drawing Type: Roof Plan		
Material:	Consultant:	Resolution: The contractor, roofing contractor and, more importantly, the GAF manufacturer's warranty representative said the better place to align the flow line is to the upslope side of the sump.	
Equipment: Roof Drains	Trade:		
Component: Mechanical wells	Client Standard:		
Attachments:	Attachments:		
Attachments:	Attachments:		
Add Issue	Delete Issue	Print Issue	Save Issue

